

Connecticut River Valley Project Update

vermont electric power company




Operating Committee

March 16, 2017

The Problem

The ISO-NE NH/VT 2023 Needs Assessment (completed fall of 2014) identified the following reliability deficiencies:

- High voltages near the Hartford 115kV substation for a single element outage event
- Overloads on the Coolidge to Ascutney, 115kV, K31 line during N-1-1 contingency events
- High and low voltages near the Hartford 115kV substation during N-1-1 events
- Voltage collapse in the Connecticut River Valley during N-1-1 contingency events
- Breaker Failure at Hartford substation results in loss of 46kV service at Chelsea and Hartford substations



The Solution

- **Transmission Line** – Reconduct the existing K31 Line, which is a 15 mile, 115 kV line that runs from the Coolidge substation to the Ascutney substation
 - Addresses thermal overload
 - Replaces existing conductor with 1351.5 ACSS (Aluminum Conductor Steel Supported) – allows operation at a higher temperature
 - 1351.5 ACSS has nearly identical cross section as VELCO's standard 1272 ACSR (Aluminum Conductor Steel Reinforced)
 - Allows VELCO to use its 115 kV line design standard
 - Requires reconductoring of several GMP subtransmission lines
 - Numerous alternatives considered, including design and routing alternatives




The Solution (continued)

- **Voltage Control** – Installation of a Static VAr Compensator (SVC), at the Ascutney 115 kV substation
 - SVC is a transmission apparatus that uses power electronics technology to regulate or control system voltage
 - The SVC will have a capacity range of +50 MVar power injection capability to -25 MVar power absorption capability
 - Addresses the voltage violations and voltage collapse concerns

Evaluated and considered alternative solutions, including Statcom, SC, SVC designs (TSC/TSR and SVC-TCR/FC)

Ascutney Substation

The installation of a third bay at the Ascutney, 115kV substation will be needed to accommodate the Static VAR Compensator



The Solution (continued)


- **Chelsea Substation Upgrade** – Rebuild the Chelsea 115 kV substation from a straight bus configuration to a three-breaker ring substation
 - Allows continued service to the 46 kV system following a transmission outage event that can cause voltage collapse
 - VELCO and Green Mountain Power intend to replace their respective 46kV oil breakers and Washington Electric Cooperative intends to replace their 46kV relays
 - Maintenance on the transformer bushing will be performed and an oil containment system will be installed for the transformer
 - Security equipment and an emergency generator will be installed

Chelsea Substation General Arrangement



The Solution (continued)

- **Hartford Substation** - Reduce the existing 25 MVAR capacitor bank at Hartford substation to a 12.5 MVAR bank and add a new 12.5 MVAR capacitor bank to the Hartford-Wilder K26 line terminal at Hartford substation
 - Addresses high voltage concerns following a transmission outage event
 - Provides improved operational flexibility
 - VELCO and Green Mountain Power will replace their respective 46kV oil breakers
 - An oil containment system will be installed for the transformer



Project Status

- Total project TCA estimate is \$106,526,552 (excluding contingency)
- ISO-NE issued a letter in 2015 pursuant to Section I.3.9 of the ISO Tariff stating that no significant adverse affect has been identified regarding the Project
- Filed for Certificate of Public Good (CPG) on September 24, 2015
- Received CPG on June 9, 2016
- Held numerous public meetings in the towns of Chelsea, Hartford, Weathersfield and Cavendish
- The ISO-NE Reliability Committee approved the TCA Estimate on 2/15/17
- All aspects of the Project (including closeout) are expect to be competed by Q4 2019

Hartford Substation

- Engineers Construction Inc. (ECI) was awarded the above and below grade construction contract
- Construction began in September 2016
- The 115kV Breaker and 12.5 MVar Capacitor bank was commissioned in November of 2016
- An outage to replace and commission the 46kV breakers is scheduled for April 10-28, 2017



K31 Line Rebuild / Reconductoring

Material

- Utilizing Cor-Ten, direct imbedded steel poles fabricated from Carolina High Mast (CHM)
- All Poles delivered to the laydown yard in November 2016
- All line material (insulators and hardware) delivered to the laydown yard in December 2016
- All conductor delivered to the laydown yard in January 2017

Access Construction

- Awarded access construction contracts to Markowski Excavating and Casella Construction
- Access construction began in September 2016
- Access road construction completed in December 2016

Line Construction

- Awarded line construction contract to JCR Construction Company
- Line construction (hole drilling) began in December 2016
- K31 Line outage began on January 23, 2017
- Line construction is on-schedule to be completed by September 15, 2017

K31 Line Rebuild / Reconductoring



Access Road Construction



K31 Line Rebuild / Reconductoring



Rock Drilling and Pole Setting



K31 Line Rebuild / Reconductoring



Backfilling and Framing

Ascutney Bay Addition

- Awarded below grade construction contract to Daniels Construction
- Below grade construction began on September
- Below grade construction completed on December
- Awarded above grade construction contract to Cianbro
- Above grade construction to begin March 13, 2017
- Above grade construction expected to be complete by August 2017



Ascutney SVC

- Awarded EPC contract to GE Grid Solutions in May 2016
- Awarded site preparation contract to Daniels Construction
- Site construction began in September 2016
- Site construction to be completed by May 1, 2017
- GE to mobilize to site on May 1, 2017
- SVC scheduled to be commissioned in April 2018



Chelsea Substation

- Awarded below and above grade contracts to Naylor and Breen in February 2017
- Below grade construction to begin April 12, 2017
- Scheduled to be commissioned in April 2018



Project Schedule

- **Commissioning Dates:**
 - Hartford Capacitor Banks – December 2016
 - Ascutney Bay Addition – May 2017
 - K31 Line – October 2017
 - Chelsea Rebuild – January 2018
 - Ascutney SVC – April 2018